

Republic of the Philippines
Province of Agusan del Sur
MUNICIPALITY OF TRENTO
20% COMPONENT OF THE IRA UTILIZATION
for the 1st Quarter, CY 2016

Province, City or Municipality: TRENTO							
Program or Project	Location	Total Cost	Date Started	Project Status		No. of Extension if any	Remarks
				% of Completion	Total Cost Incurred to Date		
I. SOCIAL DEVELOPMENT							
1 Trento Municipal Manpower Training Center Phase II	Poblacion	1,500,000.00					
2 Support to School Project							
a) San Isidro High School	Poblacion	150,000.00					
b) Trento National High School	Poblacion	100,000.00					
c) Trento West Central Elementary School	Poblacion	100,000.00					
d) Trento Central Elementary School	Poblacion	100,000.00					
e) San Juan Elementray School	Tudela	50,000.00					
f) Langkilaan Elementray School	Langkilaan	20,000.00					
3. Construction of Perimeter Fence of ECCDC/NCDC Building	Poblacion	300,000.00					
4. Counterpart to Daycare Centers Funded by DPWH & PLGU	Poblacion	1,200,000.00					
5. Repair of Multi-Purpose (Manat Gym) Building	Manat	250,000.00					
6. Provision of ECCD/NCDC Recreational Equipment	Poblacion	200,000.00					
7. Provision of Hospital Equipment	Poblacion	200,000.00					
8. Improvement/Development of Trento Resettlement	Poblacion	300,000.00					
II. ECONOMIC DEVELOPMENT							
1.) Barangay Development Projects	Municipalwide	3,200,000.00					
2.) Amortization of Loans							
a. Community Based Resource Management Program (CBRMP)	Poblacion	1,250,000.00					
b. Trento Public Market	Poblacion	1,560,168.35					
c. Trento Water System	Poblacion	913,094.80		35%	317,990.01		
d. National Housing Authority (NHA)	Poblacion	534,008.67		24%	129,730.81		
e. Heavy Equipment	Poblacion	3,364,350.58		9%	289,662.54		
3.) Concreting/Improvement of Municipal Streets							
a. Concreting of 6th Street Corner Back of FCB	Poblacion	500,000.00					
b. Concreting of Dahlia Street Phase 3	Poblacion	500,000.00					
c. Concreting of Agosto XIII St. Phase 3	Poblacion	500,000.00					
d. Concreting of Andres Bonifacio Street Phase I	Poblacion	900,000.00					
e. Concreting of Ramon Magsaysay Street Phase 3	Poblacion	300,000.00					
f. Concreting of Ramon Magsaysay Street Corner	Poblacion	500,000.00					
4.) Additional Counterpart for Municipal Slaughterhouse							
a.) Meat Establishment & Improvement Projhect (Provision/Installation of Cattle Line Equipment and Related)	Poblacion	2,500,000.00					
5.) Concreting og NRJ San Ignacio Road Approach	San Ignacio	500,000.00					
6.) Rehabilitation of Boyboy - Tadasi FMR	Cebolin	50,000.00					
7.) Rehabilitaion of Anacoan Creek (Installation of RCPC)	Salvacion	100,000.00					
8.) Rehabilitation of NRJ Kapatungan - Sitio Cahian Approach	Kapatungan	80,000.00					
Sub-Total 20%		21,721,622.40			737,383.36		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this documents.

ANASTACIO C. BURDEOS JR
MPDC

JOHNMARK C. BILLANES,DMD
Municipal Mayor

